Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/ 2	D (m)	Qty	Remarks
Bambo Vana Gazebo -2	Nos	5						5.00	
							Total Qty	10.00	
							Qty Paid on This bill	10.00	

Item No : 18	Specfication Fabricating Supplying and erecting to plumb and line,stainless steel pipe railings as per approved drawings using75mm square 14 guage pipe for verticals and neatly grinded SS cups on either SS pipe welded to the square pipe two plates 10mm thick welded at bottom for base grip.all the joist welding including grinding finishing metal patty anf painting two coats of foundation of size 030x030x060 anf filling with Cc 1:2:4.The sets are inclusive of all materials job work loading and unloading et..,The work should be carried as per the Drawing and directions of the enginner in Charge of the Work.

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/ 2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
JP park Inside ,Mathikere									
M K Nagara Gazebo	Rmtr	5						5.00	
Bambo Vana Gazebo	Rmtr	6						6.00	
	Rmtr	7						7.00	
	Rmtr	5						5.00	
	Rmtr	4						4.00	
							Total Qty	27.00	
							Qty Paid on This bill	27.00	

Assistant Engineer(P)
RR Nagara,BBMP
1/10/19

Assistant Exe Engineer(P)
Project RR Nagara,BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

NAME OF WORK:- Construction of Compound wall to Children Play area,kerb paintinf and Other Development I J P Park in Wrad No.17 RRN Zone.

Name of the agency:	**M/S .KRIDL**
Bill No :	**1st and Final Bill.**

MEASUREMENT SHEET

Item No : 19	Providing and applying ready mix priming coat over concrete/ masonry / absetos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications

Measurement Recorded on:-

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/ 2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
JP park Inside ,Mathikere									
outer pathway Kerbs	2	62	30.00				0.30	1116.00	
	2	1	10.50				0.30	6.30	
babovana,plamgarden to C park	Sqm	35	30.00				0.30	315.00	
	Sqm	1	20.50				0.30	6.15	
Musical fountain Small gate	Sqm	3	30.00				0.30	27.00	
	Sqm	1	12.00				0.30	3.60	
Roack garden,Nakshathra vana	Sqm	1	30.00				0.30	9.00	
	Sqm	1	13.80				0.30	4.14	
Fountain back Side	Sqm	1	30.00				0.30	9.00	
	Sqm	1	23.20				0.30	6.96	
Muthayalanagara gate	Sqm	2	30.00				0.30	18.00	
	Sqm	1	24.15				0.30	7.25	
Main Entrance Road	Sqm	2	30.00				0.30	18.00	
	Sqm	1	25.00				0.30	7.50	
Gazebo outside	Sqm	7	26.50				0.30	55.65	
New Toilet	Sqm	1	25.00				0.30	7.50	
	Sqm	2	29.50				0.30	17.70	
Hongevana	Sqm	7	30.00				0.30	63.00	
	Sqm	6	30.00				0.30	54.00	
	Sqm	1	25.80				0.30	7.74	
SanjiveniVana	Sqm	5	30.00				0.30	45.00	
	Sqm	1	28.50				0.30	8.55	
	Sqm	5	30.00				0.30	45.00	
	Sqm	1	30.50				0.30	9.15	
Hand railings Poles	Sqm								
Outer Road	Sqm	900	0.30				0.75	202.50	
babovana,plamgarden to	Sqm	500	0.30				0.75	112.50	
							0.75	11.25	

CD FC

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
Roack garden,Nakshathra vana	Sqm	150	0.30				0.75	33.75	
Fountain back Side	Sqm	20	0.30				0.75	4.50	
Muthayalanagara Canopy	Sqm	21	0.30				0.75	4.73	
Muthayalanagar gate	Sqm	27	0.30				0.75	6.08	
Main Entrance Road	Sqm	40	0.30				0.75	9.00	
Gazebos outside	Sqm	90	0.30				0.75	20.25	
New Toilet	Sqm	13	0.30				0.75	2.93	
Children Play	Sqm	31	0.30				0.75	6.98	
Children Play area Fencing allround	2	9	30.00				0.75	405.00	
	2	1	15.60				0.75	23.40	
Foodcourt SWD railings	Sqm	2	60.00				2.35	282.00	
	Sqm	2	22.50				2.35	105.75	
Main Gate	Sqm	2	8.40				3.00	50.40	
MT nagara,MK Nagara,parking Gate	Sqm	3	4.50				2.40	32.40	
Bridge railings	Sqm	2*6*2	7.50				0.90	162.00	
gazebo pipes	Sqm	6*6	3.14*0.15				2.20	37.30	
	Sqm	6*7	3.14*0.15				2.20	43.52	
Entrance latha mantappa	Sqm	2	10.00				0.30	6.00	
	Sqm	2*3	2*3				0.30	7.20	
							Total Qty	3436.61	
							Qty Paid on This bill	3436.61	

Item No : 20	Providing and applying Spray Painting in two coats (excluding priming coat) over concrete / masonery / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. and as per the direction of the engineer in charge of work

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
JP park Inside ,Mathikere									
outer pathway Kerbs	2	62	30.00				0.30	1116.00	
	2	1	10.50				0.30	6.30	
babovana,plamgarden to	Sqm	35	30.00				0.30	315.00	
	Sqm	1	20.50				0.30	6.15	
Musical fountain Small	Sqm	3	30.00				0.30	27.00	
	Sqm	1	12.00				0.30	3.60	
Roack	Sqm	1	30.00				0.30	9.00	
	Sqm	1	13.80				0.30	4.14	

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/2	D (m)	Qty	Remarks
Muthayalanagara gate	Sqm	2	30.00				0.30	18.00	
	Sqm	1	24.15				0.30	7.25	
Main Entrance Road	Sqm	2	30.00				0.30	18.00	
	Sqm	1	25.00				0.30	7.50	
Gazebo outside	Sqm	7	26.50				0.30	55.65	
New Toilet	Sqm	1	25.00				0.30	7.50	
	Sqm	2	29.50				0.30	17.70	
Hongevana	Sqm	7	30.00				0.30	63.00	
	Sqm	6	30.00				0.30	54.00	
	Sqm	1	25.80				0.30	7.74	
SanjiveniVana	Sqm	5	30.00				0.30	45.00	
	Sqm	1	28.50				0.30	8.55	
	Sqm	5	30.00				0.30	45.00	
	Sqm	1	30.50				0.30	9.15	
Hand railings Poles	Sqm								
Outer Road	Sqm	900	0.30				0.75	202.50	
babovana,plamgarden to	Sqm	500	0.30				0.75	112.50	
Musical fountain Small	Sqm	50	0.30				0.75	11.25	
Roack	Sqm	150	0.30				0.75	33.75	
Fountain back Side	Sqm	20	0.30				0.75	4.50	
Muthayalanagara Canopy	Sqm	21	0.30				0.75	4.73	
Muthayalanagar gate	Sqm	27	0.30				0.75	6.08	
Main Entrance Road	Sqm	40	0.30				0.75	9.00	C/F
Gazebos outside	Sqm	90	0.30				0.75	20.25	
New Toilet	Sqm	13	0.30				0.75	2.93	
Children Play	Sqm	31	0.30				0.75	6.98	
Children Play area	2	9	30.00				0.75	405.00	
	2	1	15.60				0.75	23.40	
Foodcourt SWD railings	Sqm	2	60.00				2.35	282.00	
	Sqm	2	22.50				2.35	105.75	
Main Gate	Sqm	2	8.40				3.00	50.40	
MT nagara,MK	Sqm	3	4.50				2.40	32.40	
Bridge railings	Sqm	2*6*2	7.50				0.90	162.00	
gazebo pipes	Sqm	6*6	3.14*0.15				2.20	37.30	
	Sqm	6*7	3.14*0.15				2.20	43.52	
Entrance latha mantappa	Sqm	2	10.00				0.30	6.00	
	Sqm	2*3	2*3				0.30	7.20	
3 gazebo truss painting	Sqm	2*4	5.50	4.10				180.40	
							Total Qty	3617.01	
							Qty Paid on This bill	3617.01	

B.K. Ramachandra
Assistant Engineer(P)
RR Nagara BBMP
11/10/19

Assistant Exe Engineer(P)
Project RR Nagara BBMP

BRUHATH BANGALORE MAHANAGARA PALIKE

Raja Rajeshwari Nagar Project Division

NAME OF WORK:- Construction of Compound wall to Children Play area,kerb paintinf and Other Development I J P Park in Wrad No.17 RRN Zone.

Name of the agency:	**M/S .KRIDL**
Bill No :	**1st and Final Bill.**

MEASUREMENT SHEET

Item No : 21	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications

Measurement Recorded on:- 1-10-2019

Particulars	Unit	No	L (m)	B1	B2	(B1+B2)/ 2	D (m)	Qty	Remarks
1	2	3	4	5	6	7	8	9	10
JP park Inside,Mathikere									
Qty Vide Item No.01	Cum							150.00	
Qty Vide Item No.02	Cum							54.51	
							Total Qty	204.51	
							Qty Limited to	195.00	
							Qty Paid on This bill	195.00	

Assistant Engineer(P)
RR Nagara,BBMP
1/10/19

Assistant Exe Engineer(P)
Project RR Nagara,BBMP